BRUHATH BANGALORE MAHANAGARA PALIKE

RAJARAJESHWARI NAGARA ZONE

Name of Work:-Providing Repairs Maintenance infrastructures Upgradetion Construction to BBMP School College Building In Ward No. 17.

Agency:-Technical Manager,KRIDL

MEASUREMENT SHEET Bill NO:-Final Bill

Measurements Taken On:-

S.NO	Description of item's	Unit	No	Measurements L	B	D	Qty	Remarks
16	KSRB 15-3-13 : Providing 12mm thick cement plaster in single coat with cement mortar 1:3, to ceiling including rounding off corners wherever required smooth rendering, providing and removing scaffolding, including cost of materials,labhour, curing complete as per specifications.							
		sqm						
	Previous Bill Quantity Vide Recorded in MB No:-5421 and Page No:-542001 to 542020						Nil	
							173.34	
	(-)Deduction Previous Bill Quantity Vide Recorded in MB No:-5421 and Page No:-542001 to 542020					Up to date Qty	173.34	
							173.34	
						Qty now Paid	Nil	

Contractor

Assistant Executive Engineer,
R.R. Nagar, Sub-division,
KRIDL, BBMP, Bangalore

Assistant Engineer
Ward No-17

Assistant Executive Engineer
Yeshwanthpura Sub Division

Scanned with CamScanner

BRUHATH BANGALORE MAHANAGARA PALIKE

RAJARAJESHWARI NAGARA ZONE

Name of Work:-Providing Repairs Maintenance infrastructures Upgradetion Construction to BBMP School College Building In Ward No. 17.

Agency:-Technical Manager,KRIDL

MEASUREMENT SHEET Bill N0:-Final Bill

Measurements Taken On:-

S.NO	Description of Item's	Unit	No	Measurements L	B	D	Qty	Remarks
17	KSRB 15-3 7 Providing 18mm thick cement plaster in single coat with cement mortar 1:3 to brick masonry including rounding off corners wherever required smooth rendering,: providing and removing scaffolding, including cost of materials,labhour, curing complete as per specifications.							
		sqm					Nil	
	Previous Bill Quantity Vide Recorded in MB No:-5421 and Page No:-542001 to 542020						97.52	
						Up to date Qty	97.52	
	(-)Deduction Previous Bill Quantity Vide Recorded in MB No:-5421 and Page No:-542001 to 542020						97.52	
						Qty now Paid	Nil	

Contractor

Assistant Executive Engineer,
R.R. Nagar, Sub-division,
KRIDL, BBMP, Bangalore

Assistant Engineer
Ward No-17

Assistant Executive Engineer
Yeshwanthpura Sub Division

Scanned with CamScanner

BRUHATH BANGALORE MAHANAGARA PALIKE

RAJARAJESHWARI NAGARA ZONE

Name of Work:-Providing Repairs Maintenance infrastructures Upgradetion Construction to BBMP School College Building In Ward No. 17.

Agency:-Technical Manager,KRIDL

MEASUREMENT SHEET Bill NO:-Final Bill

Measurements Taken On:-

S.NO	Description of Item's	Unit	No	Measurements			Qty	Remarks
				L	B	D		
18	KSRB 9.4-2 : Providing Honne Wood frames of windows, clerestory windows, ventilators and other frames, wrought, framed or assembled including making plaster groves (excluding cost of cement concrete and side clamps) but including cost of materials, labour HOM of machineries complete							
	Door:-Horizontal frames	Cum	4	1.20	0.10	0.125	0.06	
			2	1.00	0.10	0.125	0.03	
	Vertical frames		4	2.10	0.10	0.125	0.11	
			4	0.45	0.10	0.125	0.02	
						Total	0.21	
			Limited to Schedule 'B' Quantity				0.18	

Contractor

Assistant Executive Engineer,
R.R. Nagar, Sub-division,
KRIDL, BBMP, Bangalore

18/11/20

Assistant Engineer
Ward No-17

24/11/20

Assistant Executive Engineer
Yeshwanthpura Sub Division

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned with CamScanner

BRUHATH BANGALORE MAHANAGARA PALIKE

RAJARAJESHWARI NAGARA ZONE

Name of Work:-Providing Repairs Maintenance infrastructures Upgradetion Construction to BBMP School College Building In Ward No. 17.

Agency:-Technical Manager,KRIDL

MEASUREMENT SHEET Bill NO:-Final Bill

Measurements Taken On:-

S.NO	Description of Item's	Unit	No	Measurements L	B	D	Qty	Remarks
19	KSRB 9-7.2 : Providing and fixing in position fully panelled Honne wood shutters for door,styles and rails of 30mm thick with bottom and lock rails 180mm wide top rail and styles 100mm wide as per drawing and panels of 25mm thick including cost of materials,labhour, HOM of machineries complete as per specifications (excluding cost of fixtures).							
	Door	sqm	2	1.00	2.10		4.20	
			2	1.00	0.45		0.90	
	Additional,s		5	1.20	2.10		12.60	
						Total	17.70	
			Limited to Schedule 'B' Quantity				17.64	

Contractor

Assistant Executive Engineer,
R.R. Nagar, Sub-division,
KRIDL, BBMP, Bangalore

Assistant Engineer
Ward No-17

Assistant Executive Engineer
Yeshwanthpura Sub Division

Scanned with CamScanner

BRUHATH BANGALORE MAHANAGARA PALIKE

RAJARAJESHWARI NAGARA ZONE

Name of Work:-Providing Repairs Maintenance infrastructures Upgradetion Construction to BBMP School College Building In Ward No. 17.

Agency:-Technical Manager,KRIDL

MEASUREMENT SHEET Bill N0:-Final Bill

Measurements Taken On:-

S.NO	Description of Item's	Unit	No	Measurements L	B	D	Qty	Remarks
20	SOLID PANEL PVC DOOR SHUTTER : Providing and fixing 30mm factory made rigid foam panelled door shutter made of MS tube of 19 gauge thickness size 19mm x 19mm from styles and 15mm x 15mm for top and bottome rails, covered with heat moulded PVC channel of 5mm thick sheet and 30mm x 50mm wide to form styles and 5mm thick 75mm wide PVC sheets for top rails, lock rails and bottom rails, on either side and 5mm thick 20mm wide PVC sheet as gap inset for top rails and bottom rails panelling of 5mm thick PVC sheet fitted in the MS frame, seales to the styles and rails with 5 x 30mm PVC sheet beading on either side and joined together with solvent cement adhesive etc., complete as per manufactures specifications and directions as per engineer-in-charge fixed to frames with 3 nos of 75mm aluminium hinge.With both side prelam..							
		sqm	1	0.75	2.10		1.58	
						Total	1.58	

Contractor

Assistant Executive Engineer,
R.R. Nagar, Sub-division,
KRIDL, BBMP, Bangalore

Assistant Engineer
Ward No-17

Assistant Executive Engineer
Yeshwanthpura Sub Division

Scanned with CamScanner

BRUHATH BANGALORE MAHANAGARA PALIKE

RAJARAJESHWARI NAGARA ZONE

Name of Work:-Providing Repairs Maintenance infrastructures Upgradetion Construction to BBMP School College Building In Ward No. 17.

Agency:-Technical Manager,KRIDL

MEASUREMENT SHEET Bill NO:-Final Bill

Measurements Taken On:-

S.NO	Description of Item's	Unit	No	Measurements L	B	D	Qty	Remarks
21	KSRB 7.9 :Providing and fixing in position MS grill work for windows & ventilators weighing 21 kg/Sqm using MS flats or MS square rods or combination of MS flats & square rods as per design drawing including cutting steel sections welding the same to required pattern with a coat of red lead primer, including cost of materials, fixtures, labhour charges and HOM of machineries complete as per specifications.							
		Kg.s						
	Previous Bill Quantity Vide Recorded in MB No -5421 and Page No -542001 to 542020						Nil	
							7.20	
						Up to date Qty	7.20	
	(-)Deduction Previous Bill Quantity Vide Recorded in MB No -5421 and Page No -542001 to 542020						7.20	
						Qty now Paid	Nil	

Contractor

Assistant Executive Engineer
R.R. Nagar, Sub-division,
KRIDL, BBMP, Bangalore

Assistant Engineer
Ward No-17

Assistant Executive Engineer
Yeshwanthpura Sub Division

Scanned with CamScanner

(20)

BRUHATH BANGALORE MAHANAGARA PALIKE

RAJARAJESHWARI NAGARA ZONE

Name of Work:-Providing Repairs Maintenance infrastructures Upgradetion Construction to BBMP School College Building In Ward No. 17.

Agency:-Technical Manager,KRIDL

MEASUREMENT SHEET Bill NO:-Final Bill

Measurements Taken On:-

S.NO	Description of item's	Unit	No	Measurements L	B	D	Qty	Remarks
22	KSRB 7.10 : Providing and fixing in position anodized aluminium windows and ventilators as per approved drawings with sliding shutters using double track window frame section of size 61.85x31.75mm With 1.2mm thick, bottom section weight 0.695 kg/m; and shutter comprising top and bottom section of size 40mmx18mm,1.25mm thick 0.417kg/m; shutter interlock section 40mmx26.7mm, 1.1mm thick, weight 0.469kg/m, the shutters mounted on nylon rollers with approved quality of fixtures such as aluminium handles tower bolts etc; and providing and fixing 5.5mm thick plain glass for shutters fitted with rubber beading aluminium sections anodised 12 to 15 microns, including cutting to required length, joints mitred subdividing the frame tenonned and rivetted in the assembled frame stiffened with end beams/cills as the case may be with necessary steel screws, raul plugs, or teak wood gatties including cutting masonry or concrete and making good the original surface using cement mortar, aluminium sections pretreated for removal of any rush and coated with greasy for non adhesion of mortor and other sticky materials.(this fixtures, labhour and HOM at machinery complete as per specifications.Using alluminium section powdered coated to a minimum of 60-70 microns with exterior durable pure polyester grade powder of approved quality.							
	W	sqm	2	1.80		1.70	6.12	
	W1		4	1.80		1.10	7.92	
	W2		1	1.60		1.10	1.76	
	W3		1	1.20		1.70	2.04	
	Additional.s W		4	1.50		1.20	7.20	
						Total	25.04	

Contractor

Assistant Executive Engineer,
R.R. Nagar, Sub-division,
KRIDL, BBMP, Bangalore

10/11/20

Assistant Engineer
Ward No-17

10/11/20

Assistant Executive Engineer
Yeshwanthpura Sub Division

Scanned with CamScanner

BRUHATH BANGALORE MAHANAGARA PALIKE

RAJARAJESHWARI NAGARA ZONE

Name of Work:-Providing Repairs Maintenance infrastructures Upgradetion Construction to BBMP School College Building In Ward No. 17.

Agency:-Technical Manager,KRIDL

MEASUREMENT SHEET Bill N0:-Final Bill

Measurements Taken On:-

S.NO	Description of Item's	Unit	No	Measurements L	B	D	Qty	Remarks
23	Providing and fixing M.S.Grill over existing compound wall as per Chief Architect drawing No. 12686, using 16mm x 16mm M.S.Square rod at 150mm c/c spacing and 6mm x 40mm M.S. flats at horizontal and 6mm x12mm M.S. flat for ornamental design and providing shop edge design at the vertex of every vertical rods, including welding, grinding wherever necessary. All the steel surface should be thoroughly cleaned free of rust and painted with anti corrosive paint (shop paint) etc., complete. The work includes cost of all materials, labour charges for all items of work, hire charges for welding, cutting and grinding equipment, and electricity charges, etc., complete as per specification.							
	CG	sqm	1	1.20		2.70	3.24	
			2	0.90		2.40	4.32	
	Previous Bill Quantity Vide Recorded in MB No:-5421 and Page No:-542001 to 542020					Up to date Qty	6.51	
	(-)Deduction Previous Bill Quantity Vide Recorded in MB No:-5421 and Page No:-542001 to 542020					Qty now Paid	14.07	
						Limited to Schedule 'B' Balance Quantity	6.51	

Contractor

Assistant Executive Engineer,
R.R. Nagar, Sub-division,
KRIDL, BBMP, Bangalore

Assistant Engineer
Ward No-17

Assistant Executive Engineer
Yeshwanthpura Sub Division

ಸಹಾಯಕ ನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned with CamScanner

BRUHATH BANGALORE MAHANAGARA PALIKE

RAJARAJESHWARI NAGARA ZONE

Name of Work:- Providing Repairs Maintenance infrastructures Upgradetion Construction to BBMP School College Building In Ward No. 17.

Agency:- Technical Manager,KRIDL

MEASUREMENT SHEET Bill NO:-Final Bill

Measurements Taken On:-

S.NO	Description of Item's	Unit	No	Measurements L	B	D	Qty	Remarks
24	Providing and fixing Vitrified glazed tiles of approved make, quality & colour of size 600x600x10mm thick fixed on bed of 12mm thick cement mortar for flooring, skirting and jointed with neat cement slurry mixed with pigment to match shade of tiles, including providing spaces at required interval and removing stains etc., complete as specifications.							
	Passage	Sqm	1	3.80	2.20		8.36	
			1	1.30	2.20		2.86	
	Previous Bill Quantity Vide Recorded in MB No -5421 and Page No -542001 to 542020						146.81	
						Up to date Qty	158.03	
	(-)Deduction Previous Bill Quantity Vide Recorded in MB No:-5421 and Page No -542001 to 542020						146.81	
						Qty now Paid	11.22	
			Limited to Schedule 'B' Balance Quantity				11.19	

Contractor

Assistant Executive Engineer,
R.R. Nagar, Sub-division,
KRIDL, BBMP, Bangalore

Assistant Engineer
Ward No-17

Assistant Executive Engineer
Yeshwanthpura Sub Division

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned with CamScanner

BRUHATH BANGALORE MAHANAGARA PALIKE

RAJARAJESHWARI NAGARA ZONE

Name of Work:-Providing Repairs Maintenance infrastructures Upgradetion Construction to BBMP School College Building In Ward No. 17.

Agency:-Technical Manager,KRIDL

MEASUREMENT SHEET Bill NO:-Final Bill

Measurements Taken On:-

S.NO	Description of Item's	Unit	No	Measurements L	B	D	Qty	Remarks
25	KSRB 15-15.2 : Providing and applying painting in two coats with plastic emulsion paint of approved brand on wall surface to give an even approved shade after thoroughly brushing the surface, free from mortar drops and other foreign matter including preparing the surface even and sand paper smooth, cost of materials, labhour complete as per specifications with primer.							
	Ceiling First floor:-Room 1	sqm	1	9.90	5.40		53.46	
	Beams sides		4	5.40		0.30	6.48	
	Room 2		1	6.85	5.40		36.99	
	Beams sides		2	5.40		0.30	3.24	
	Passage		1	17.20	2.40		41.28	
	Beams sides		10	2.20		0.30+0.15 / 2	4.95	
	Beams sides		2	17.20		0.15	5.16	
	In side Racks(Self,s) top and bottom		1	9.90	1.30		12.87	
			1	6.85	1.30		8.91	
	Additional Room		1	9.45	5.40		51.03	
	Beams sides		4	5.40		0.30	6.48	
	Additional Room		1	6.00	6.00		36.00	
	Beams sides		2	6.00		0.30	3.60	
	Inside plastering:-First floor							
	Room 1		2	9.90		3.60	71.28	
			2	5.40		3.60	38.88	
	SSM Wall Thread Portion		1	9.90	0.20		1.98	
	Room 2		2	6.85		3.60	49.32	
			2	5.40		3.60	38.88	
	SSM Wall Thread Portion		1	6.85	0.20		1.37	
	Passage		1	17.20		3.60	61.92	
	Additional Room		2	9.45		3.60	68.04	
			2	5.40		3.60	38.88	
	Additional Room		2	5.40		3.60	38.88	
			4	3.00		3.60	43.20	
							723.08	
	(-)Deductions							
	Door	4	2	1.05		2.55	21.42	
	W	2	2	1.80		1.70	12.24	
		2	1	1.80		1.70	6.12	
	W1	4	1	1.80		1.10	7.92	
	W2	1	1	1.60		1.10	1.76	
	W3	1	2	1.20		1.70	4.08	
		1	1	1.20		1.70	2.04	
							55.58	
						Total	667.50	
			Limited to Schedule 'B' Quantity				653.30	

Contractor

Assistant Executive Engineer,
R.R. Nagar, Sub-division,
KRIDL, BBMP, Bangalore

Assistant Engineer
Ward No-17

Assistant Executive Engineer
Yelahanka Sub Division

BRUHATH BANGALORE MAHANAGARA PALIKE

RAJARAJESHWARI NAGARA ZONE

Name of Work:-Providing Repairs Maintenance infrastructures Upgradetion Construction to BBMP School College Building In Ward No. 17.

Agency:-Technical Manager,KRIDL

MEASUREMENT SHEET Bill NO:-Final Bill

Measurements Taken On:-

S.NO	Description of Item's	Unit	No	Measurements			Qty	Remarks
				L	B	D		
26	KSRB 15-16.1 : Providing and finishing external walls in two coats with primer water proof cement paint of approved brand and shade to give an even shade after throughly brooming the surface to remove all dirt and loose powdered material, free from mortar drops and other foreign matter cost of materials, labour, complete as per specification. with primer							
	For external walls	Sqm						
	Back		1	17.20		3.60	61.92	
	Sides		1	5.80		3.60	20.88	
			1	2.40		0.45	1.08	
	front		1	17.20		0.45	7.74	
	Additional exterior		2	60.00		2.90	348.00	
							439.62	
	(-)Deductions							
	W	2	1	1.80		1.70	6.12	
	W1	4	1	1.80		1.10	7.92	
	W2	1	1	1.60		1.10	1.76	
	W4	1	1	1.20		1.70	2.04	
							17.84	
						Total	421.78	
			Limited to Schedule 'B' Quantity				415.96	

Contractor

Assistant Executive Engineer,
R.R. Nagar, Sub-division,
KRIDL, BBMP, Bangalore

Assistant Engineer
Ward No-17

Assistant Executive Engineer
Yeshwanthpura Sub Division

Scanned with CamScanner

BRUHATH BANGALORE MAHANAGARA PALIKE

RAJARAJESHWARI NAGARA ZONE

Name of Work:-Providing Repairs Maintenance infrastructures Upgradetion Construction to BBMP School College Building In Ward No. 17.

Agency:-Technical Manager,KRIDL

MEASUREMENT SHEET Bill N0:-Final Bill

Measurements Taken On:-

S.NO	Description of Item's	Unit	No	Measurements L	B	D	Qty	Remarks
27	KSRB 15-17.2 : Applying priming coat over new wood surface and / or wood based surface with white lead paint priming including preparing the surface after throughly cleaning oil, grease, dirt and foreign matter, sand papering and knotting, ready mix paint including cost of materials, labour, complete.							
	Door	Sqm	2	1.00		2.10	4.20	
			2	1.00		0.45	0.90	
						Total	5.10	
			Limited to Schedule 'B' Quantity				5.04	

Contractor

Assistant Executive Engineer,
R.R. Nagar, Sub-division,
KRIDL, BBMP, Bangalore

Assistant Engineer
Ward No-17

Assistant Executive Engineer
Yeshwanthpura Sub Division

Scanned with CamScanner

BRUHATH BANGALORE MAHANAGARA PALIKE

RAJARAJESHWARI NAGARA ZONE

Name of Work:-Providing Repairs Maintenance infrastructures Upgradetion Construction to BBMP School College Building In Ward No. 17.

Agency:-Technical Manager,KRIDL

MEASUREMENT SHEET Bill N0:-Final Bill

Measurements Taken On:-

S.NO	Description of Item's	Unit	No	Measurements L	B	D	Qty	Remarks
28	KSRB 15-17.6 : Providing and applying painting two coats (excluding priming cost) on new wood surface and / or wood based surface with enamel paint to give an even shade, cleaning the surface of all dirt, dust and foreign matter, sand papering including cost of materials, labour etc., complete as per specifications.							
	Door	Sqm	2	1.00		2.10	4.20	
			2	1.00		0.45	0.90	
						Total	5.10	
			Limited to Schedule 'B' Quantity				5.04	

Contractor

Assistant Executive Engineer
R.R. Nagar, Sub-division,
KRIDL, BBMP, Bangalore

Assistant Engineer
Ward No-17

Assistant Executive Engineer
Yeshwanthpura Sub Division

ಸಹಾಯಕ ಕಾರ್ಯ ನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned with CamScanner

BRUHATH BANGALORE MAHANAGARA PALIKE

RAJARAJESHWARI NAGARA ZONE

Name of Work:- Providing Repairs Maintenance infrastructures Upgradetion Construction to BBMP School College Building In Ward No. 17.

Agency:- Technical Manager,KRIDL

MEASUREMENT SHEET Bill NO:-Final Bill

Measurements Taken On:-

S.NO	Description of item's	Unit	No	Measurements L	B	D	Qty	Remarks
29	KSRB 10-3 : Providing and laying integral cement based waterproofing treatment including preparation of surface as required for treatment of roofs, balconies, terraces etc., consisting of following application. (a) Applying and grouting a slurry coat of neat cement using 2.75 kg/sqm of cement admixed with proprietary water proofing compound confirming to IS:2645 over the RCC slab after cleaning the surface before treatment. (b) Laying cement concrete using broken brick bats 25mm to 100 size with 50% of cement mortar 1:5 admixed with proprietary water proofing compound confirming IS:2645 over 20mm thick layer of cement mortar 1:5 admixed with proprietary water proofing compound to required slope and treating similarly the adjoining walls upto 300mm height including rounding off junctions of walls and slabs.(c) After two days of proper curing,applying a second coat of cement slurry admixed with proprietary water proofing compound. (d) Finishing the surface with 20mm thick jointless cement moratr of mix 1:4 admixed with proprietary water proofing cement slurry and making of 300x300mm square. (e) The whole terrace so finished shall be flooded with water for a minimum period of two weeks for curing and for final test including cost of materials, labhour complete as specifications.							
		sqm					Nil	
	Previous Bill Quantity Vide Recorded in MB No:-5421 and Page No:-542001 to 542020						185.46	
						Up to date Qty	185.46	
	(-)Deduction Previous Bill Quantity Vide Recorded in MB No:-5421 and Page No:-542001 to 542020						185.46	
						Qty now Paid	Nil	

Contractor

Assistant Executive Engineer
R.R. Nagar, Sub-division,
KRIDL, BBMP, Bangalore

Assistant Engineer
Ward No-17

Assistant Executive Engineer
Yeshwanthpura Sub Division

Scanned with CamScanner

BRUHATH BANGALORE MAHANAGARA PALIKE

RAJARAJESHWARI NAGARA ZONE

Name of Work:-Providing Repairs Maintenance infrastructures Upgradetion Construction to BBMP School College Building In Ward No. 17.

Agency:-Technical Manager,KRIDL

MEASUREMENT SHEET Bill NO:-Final Bill

Measurements Taken On:-

S.NO	Description of Item's	Unit	No	Measurements L	B	D	Qty	Remarks
30	KSRB 8.6-8 : Providing and fixing on wall surface 4.0kg/sq cm H.D.P.E rain down water pipes 110mm outer dia approved make and brand with necessary specials like shoes, bends, and offsets fixed with iron clamps, wall plugs, screws, including cost of materials, labhour, complete as per specifications.							
		m						
	Previous Bill Quantity Vide Recorded in MB No:-5421 and Page No:-542001 to 542020						Nil	
						Up to date Qty	30.00	
	(-)Deduction Previous Bill Quantity Vide Recorded in MB No:-5421 and Page No:-542001 to 542020						30.00	
						Qty now Paid	Nil	

Contractor

Assistant Executive Engineer
R.R. Nagar, Sub-division,
KRIDL, BBMP, Bangalore

13/11/20

Assistant Engineer
Ward No-17

13/11/20

Assistant Executive Engineer
Yeshwanthpura Sub Division

Scanned with CamScanner

BRUHATH BANGALORE MAHANAGARA PALIKE

RAJARAJESHWARI NAGARA ZONE

Name of Work:-Providing Repairs Maintenance infrastructures Upgradetion Construction to BBMP School College Building In Ward No. 17.

Agency:-Technical Manager,KRIDL

MEASUREMENT SHEET Bill NO:-Final Bill

Measurements Taken On:-

S.NO	Description of Item's	Unit	No	Measurements			Qty	Remarks
				L	B	D		
37	KSRB 13-11.1 : Providing and placing on terrace, polyethylene water storage tanks with manhole lid and suitable locking arrangements, making holes of suitable diameter for inlet, outlet and over flow pipes, including cost of all materials, labhour, transport charges, HOM of equipments and testing complete as per specifications (For 1000 litre capacity).							
		No,s					Nil	
	Previous Bill Quantity Vide Recorded in MB No:-5421 and Page No:-542001 to 542020						2.00	
						Up to date Qty	2.00	
	(-)Deduction Previous Bill Quantity Vide Recorded in MB No:-5421 and Page No:-542001 to 542020						2.00	
						Qty now Paid	Nil	

Contractor.

Assistant Executive Engineer,
R.R. Nagar, Sub-division,
KRIDL, BBMP, Bangalore

18/11/20

Assistant Engineer
Ward No-17

18/11/20

Assistant Executive Engineer
Yeshwanthpura Sub Division
ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned with CamScanner